

June 16, 2009

Mayor & Township Committee
Township of Millstone
470 Stagecoach Road
Millstone, NJ 08510

Re: June Engineering Status Report
Our file: MS 09-01

Dear Mayor & Committee Members:

The following is the status of the remaining and proposed projects for your use and comments. **Updates are highlighted.**

1. Abate Park Improvements – Phase II

- a. The County of Monmouth approved a grant in the amount of \$75,029 toward construction of a handicap restroom facility.
- b. The bids were received on August 12, 2008.
- c. A contract in the amount of \$148,000 was awarded to Sakoutis Builders and Land Developers, LLC of Morganville on August 20, 2008.
- d. The building, electrical and plumbing work are complete.
- e. **Final grading and restoration work will be completed as soon as weather permits.**

2. Baird Road Improvements from Millstone Road to Stillhouse Road (TTF FY 2008)

- a. This project was approved for a \$160,000 grant from NJDOT.
- b. A contract in the amount of \$217,413.13 was awarded to Earle Asphalt on September 3, 2008.
- c. Construction is complete. NJDOT has approved the work.

d. Final NJDOT grant reimbursement is in process.

3. Baird Road Improvements (Phase 2) from Stillhouse Road to Woodville Road (TTF FY 2009)

- a. This project was approved for a \$190,000 grant from NJDOT.
- b. Work will be scheduled for summer or fall of 2009.

4. 2008 Roadway Improvement Program

- a. Bids were received on October 7, 2008 for the following improvements:
 - 1. Yellow Meeting House Road.
 - 2. Department of Public Works and Rocky Brook Park parking lot.
 - 3. Chambers Road
- b. A contract in the amount of \$192,000 was awarded to Defino Construction Co. from Cliffwood Beach on October 15, 2008.

c. Project is complete.

d. Punchlist work is in progress.

5. Fuel Tanks at Public Works Yard

- a. Bids were received on January 30, 2008 for new fuel tanks and contract in the amount of \$133,905.00 was awarded on February 6, 2008 to TTI Environmental, Inc.
- b. Work is 95% complete; punchlist work remains to be addressed prior to close out.

6. Conover Road Improvements

- a. The first phase of this project was submitted to NJDOT for 2010 Transportation Trust Fund Grant.

June 16, 2009
MS 09-01
page three

Should you have any questions regarding this matter, please contact my office.

Very truly yours,

LEON S. AVAKIAN, INC.

Matt Shafai, P.E.

Matt Shafai, P.E.
Township Engineer

MS:jmw
c: James Pickering, Township Administrator
ms\status0609