

January 18, 2010

Mayor & Township Committee
Township of Millstone
470 Stagecoach Road
Millstone Township, NJ 08510

Re: January Engineering Status Report
Our file: MS 10-01

Dear Mayor & Committee Members:

The following is the status of the remaining and proposed projects for your use and comments.

- 1. Baird Road Improvements (Phase 2) from Stillhouse Road to Woodville Road (TTF FY 2009).**
 - a. This project was approved for a \$190,000 grant from NJDOT.
 - b. A contract in the amount of \$195,177.26 was awarded to Meco, Inc. on September 16, 2009 and the original work was completed in 2009.
 - c. Additional drainage work was added to this project which will be completed in the Spring of 2010.

- 2. Conover Road Improvements (Phase I) from Baird Road to David Court (TTF FY 2010)**
 - a. This project was approved for a \$140,000 grant from NJDOT.
 - b. The construction will be planned for Summer of 2010 or the Township could secure a grant for the next phase of this project and combine both projects for the 2011 project.

- 3. Truck Washing Facility at the Public Works Yard**
 - a. Municipal truck washing is mandated by NJDEP pursuant to the new stormwater management pollution control.

January 18, 2010
MS 10-01
page two

- b. We are proposing a 40'x105' pole barn which will house the truck washing unit that recycles 100% of the water.
- c. Plans and specifications are being prepared.

Should you have any questions regarding this matter, please contact my office.

Very truly yours,

LEON S. AVAKIAN, INC.

Matt Shafai, P.E.

Matt Shafai, P.E.
Township Engineer

MS:jmw

c: James Pickering, Township Administrator
ms\status110